

Lot 1a SHUTTLEWORTH ROAD

PROJECT NEWSLETTER

April 2020

ISSUE NUMBER 8

You may have noticed that the site works were paused for 2 days last week. This was to allow us to carry out assessments on all our works to ensure that we comply with the latest Government and PHE guidance regarding Covid-19. Following the assessment, we have altered our working and put in place a number of measures to ensure the safety of all the people on our site and our neighbours.

Our progress to date

- Wates have now completed 80% of the Sheet Piles to form the Network Rail retaining wall.
- Cast the foundations for the Core D lift shaft.
- Installed the new incoming Water Main and tarmacked the entrance to Gallagher Court Car Park.
- Completed the roof to the new Substation.
- Started the ground anchors to the retaining wall.



Our upcoming works

- We will be completing the Sheet Piling this month.
- Cast the foundations for Core C lift shaft.
- Start forming the concrete toe and lining wall to the retaining wall.

How you can reach us

Contact details:
Stuart Hamilton
(Construction Manager)
07547 572 365

Tom Hooper-Smith
(Project Manager)
07719 082 033

Our working hours

Monday to Friday:

08:00 to 18:00

Saturday:

08:00 to 13:00

