

Lot 1a SHUTTLEWORTH ROAD

PROJECT NEWSLETTER

June 2020

ISSUE NUMBER 10

Wates Residential is proud to say that despite the ongoing pandemic we have managed to maintain progress on the delivery of this much needed affordable housing by implementing a number of new measures in line with the latest Government and PHE guidance regarding Covid-19.

Our progress to date

- The Network Rail retaining wall is progressing well, with ¾ of the wall complete.
- The remaining pile caps and ground beams are under construction and will be completed in the next 2 weeks.
- Ground to 1st Floor columns have commenced.
- Ground to 1st Floor Block D core (lift shaft and staircase) has been poured, with Block C to follow.



Block D Lift & Stair Core

Our upcoming works

- Cast the 1st floor slab and commence columns 1st to 2nd Floor.
- Completion of Network Rail retaining wall.
- New Gas main connection.

How you can reach us

Contact details:

Tom Hooper-Smith
(Project Manager)
07719 082 033

Emergency contact details:

Stuart Hamilton
07547 572 365

Our working hours

Monday to Friday:

08:00 to 18:00

Saturday:

08:00 to 13:00



You said, we did

The nature of the industry involves loud and sometimes disruptive work to the nearby residents. Wates pride themselves on working closely with the communities to inspire better ways of creating the places, developments and businesses of tomorrow. At Shuttleworth Road, we have listened to suggestions and have minimised working hours to provide respite. To ensure compliance, we monitor the noise levels of the site daily.

